

CONSTRUCTION PROGRESS REPORT FOR
MONTH OF November 195 3
December

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

STATSPEC Project Title: [REDACTED] Location: [REDACTED] STATINTL
STATINTL Contractor: [REDACTED] Allotment No.: 4442-40-001

Date of Commencement: 11 August 1953 Scheduled Completion Date: 30 Sept. 1953
Advanced to 8 Nov. 1953

Authority for construction (identification of instrument authorizing work):

PRC action DD/I - 195 - 53, Dated 13 April 1953

Brief description of work involved: Construction of antenna field and power cable.

Percent completed in various branches of work:

Excavation, grading	%	Flooring	%
Concrete, cement work	%	Hardware	%
Structural steel	%	Painting, glazing	%
Masonry	%	Plumbing	%
Carpentry, millwork	%	Heating, ventilating	%
Roofing, waterproofing	%	Electrical	%
Sheet metal	%	Electric fixtures	%
Lath, plaster, acoustic	%	Approach work	%
Insulation	%	Other	%
<u>Antenna system</u>	<u>95%</u>	<u>97</u>	
<u>Coaxial cable</u>	<u>95%</u>	<u>97</u>	<u>Power cable</u>
			%

Totals:

Amount of contract, including additions and deductions	\$ <u>44,908.60</u>	<u>44,908.60</u>
Value of work completed to date	<u>30,313.17</u>	<u>30,313.17</u>
Value of materials on site		
Value of materials in storage		
Total value of completed work and materials	<u>30,313.17</u>	<u>30,313.17</u>
Total of partial payments to <u>30 November</u> 195 <u>3</u>	<u>27,281.85</u>	<u>27,281.85</u>
		<u>31 December</u>

BY _____

(Signature)

See opposite side for instructions.

1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.

2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.

3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.